



# Suwannee American Cement

## Sumterville Plant

### ASTM Stucco Cement Type M/S

Production Period : 3/1/2019 To 3/31/2019

#### STANDARD REQUIREMENTS

#### Physical Data

Item	Spec. Limit	Results
Air Content of mortar (volume %)	8 - 19	17
Water Retention (%)	70 min	77%
Retained No. 325 Sieve (%)	24 max	1.2
Autoclave expansion (%)	1.0 max	-0.03
Compressive strength (MPa/psi):		
7 days	12.4 [1800] min	17 [ 2440.0 ]
28 days (previous month)	20.0 [2900] min	23 [ 3300.0 ]
Time of setting (minutes)		
(Gilmore) Initial	90 min	195
(Gilmore) Final	1000 max	323

*This cement meets ASTM C91-16 Specification for Masonry Type M and S Cements*

April 3, 2019  
Sumterville Cement Plant  
Suwannee American Cement  
4750 E County Rd 470  
Sumterville, FL 33585  
Tel: (352) 569-5393 - Fax: (352) 569-5397

**Luiza Yordanova**  
Quality Manager